


LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO BARANGAY DEVELOPMENT PROGRAM
Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended March 31, 2024



Annex C

Fund Source	Date of Notice of Authority to Debit Account Issued (NADA)	Type of Program/Project	Name of Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/Project Status
							Received	Obligation	Disbursement		
SARO-LGRCB-23-0017442	June 6, 2023	Local Government Support Fund - Support to the Barangay Development Program of NTF-ELCAC	Concreting of Farm-to-Market Road at Bgy. Marufinas	Bgy. Marufinas, Puerto Princesa City, Palawan	By Contract		6,606,882.16	6,226,442.03	5,214,645.21	November 2023	% of Physical Completion: 100% Other Remarks: Retention money - P622,644.20 Taxes withheld to be remitted - P389,152.62
SARO-LGRCB-23-0017442	June 6, 2023	Local Government Support Fund - Support to the Barangay Development Program of NTF-ELCAC	Solar Electrification at Bgy. New Pangangan	Bgy. New Pangangan, Puerto Princesa City, Palawan	By Contract		6,606,882.16	4,890,689.83	4,095,952.73	February 2024	% of Physical Completion: 74.14% Other Remarks: Retention money - P489,068.98 Taxes withheld to be remitted - P305,668.12
SARO-LGRCB-23-0017442	June 6, 2023	Local Government Support Fund - Support to the Barangay Development Program of NTF-ELCAC	Rehabilitation of Farm-to-Market Road at Bgy. Tagabinit	Bgy. Tagabinit, Puerto Princesa City, Palawan	By Contract		6,606,882.16	3,211,382.42	2,689,532.80	November 2023	% of Physical Completion: 48.67% Other Remarks: Retention money - P321,138.24 Taxes withheld to be remitted - P200,711.38

Certified correct by:

Attested by:

MARIA REGINA S. CANTILLO
City Budget Officer

CHARLITO B. PADUJAN
City Accountant

LUCILON BAYRON
City Mayor

JEROME M. PADRONES
City Treasurer

JOVENEE C. SAGUN
City Planning and Development Coordinator